COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO RAODS AND DRAINS AT BETWEEN 6TH MAIN &7TH MAIN CROSS ROADS, 3RD,4TH & 5TH CROSS MANJUNATHA NAGARA IN WARD NO 14 (BAGALAGUNTE)**

2. Sanctioned Estimate No. & Dt : CE/DZ/TS/239/17-18. Dt. 31/10/17

3. Head of Account which is Chargeable : P1878

4. Work Order No. & Dt : EE/DD/WO/89/17-18. Dt 20/11/17

5. Name of Contractor : **TECHNICAL MANAGER (WEST) KRIDL**

6a. Time stipulated for completion of work : 90days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No.....

8. Check measurement of the Asst. : M.B. No. 583/17-18 Page No. 58222

Asst. Exe. Eng. / Exe. Eng : Page No. to 58226

9. Name of the Office / Official incharge of the work :

10. a) Asst. Engineer : D.S. Manjunath

b) Asst. Exe. Engineer : Shivakumara Wadeyar

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50.00 lakhs	₹9,98,097/-	———	1903=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER 24/3/18
Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER - 57
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ACCOUNTS SUPTD. ( )